

D	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names
1	▶	Projekteerimine	284 days	Tue 01.01.19	Fri 31.01.20		
2	▶	Kadaka tee trassitööd	70 days	Mon 13.01.20	Fri 17.04.20		
3	▶	Kadaka tee taastamine	20 days	Mon 04.05.20	Fri 29.05.20		
4	▶	Romantiku tee trassitööd	30 days	Mon 13.04.20	Fri 22.05.20		
5	▶	Romantiku tee taastamine	15 days	Mon 25.05.20	Fri 12.06.20		
6	▶	Tilgu tee trassitööd	65 days	Mon 25.05.20	Fri 21.08.20		
7	▶	Tilgu tee taastamine	20 days	Mon 24.08.20	Fri 18.09.20		
8	▶	Tööde üleandmine	7 days	Wed 19.08.20	Thu 27.08.20		
9	▶	Dokumentatsioon	10 days	Fri 28.08.20	Thu 10.09.20		

Project: Graafik 6.01.20	Task	Milestone	Project Summary	Inactive Milestone	Manual Task	Manual Summary Rollup	Start-only	External Tasks	Deadline	Manual Progress
	Split	Summary	Inactive Task	Inactive Summary	Duration-only	Manual Summary	Finish-only	External Milestone	Progress	